

除染概要（町道関係）

除染対象 地区名称 除染対象路線名 路線数 (線)					該当路線		ガイドライン ② 地点					除染工法別個所数・数量										仮置場搬入量		除染費用		備考			
					除染該当路線 延長 (m)		測点数 (箇所)	事前		事後		低減率 (%)	天地返し		土砂除去		ブラッシング		堆積物除去		側溝内土砂除去		溝蓋取外し、取付		土砂 (m3)		腐敗性 (m3)	全体 (円)	単位当り (円/m)
								1cm	100cm	1cm	100cm		個所	面積 (m2)	個所	面積 (m2)	個所	面積 (m2)	面積	立積 (m3)	個所	立積 (m3)	個所	枚数 (枚)					
								(μ Sv/h)	(μ Sv/h)	(μ Sv/h)	(μ Sv/h)		(箇所)	(m2)	(箇所)	(m2)	(箇所)	(m2)	(m2)	(m3)	(箇所)	(m3)	(箇所)	(枚)					
民有地	下町区	29	3,991.16	14,027.16	509	0.14	0.11																						
	3044号線	1	7.00	6.35	2	0.28	0.26	0.14	0.13	50.0							6.35	1.30					1.30		91,761	13,109			
	旭町区	10	775.88	2,999.16	98	0.15	0.11																						
	東町区	27	3,672.50	14,975.69	464	0.18	0.13																						
	1261号線	1	1.50	0.75	1	0.80	0.25	0.37	0.12	52.0					1	0.75									605	403			
	1262号線	1	9.00	5.10	3	1.27	0.27	0.20	0.11	59.3	1	3.00			2	1.10			1	0.01				0.01	44,733	4,970			
	吉崎区	39	7,258.73	30,787.81	998	0.14	0.11																						
	2008号線	1	21.20	20.52	3	0.49	0.25	0.11	0.10	60.0							20.52	0.6						0.60	43,666	2,060			
	2559号線	1	8.00	32.00	2	0.26	0.27	0.11	0.09	66.7							32	0.4						0.40	30,738	3,842			
	栗山区	14	4,663.78	36,511.33	1,299	0.16	0.13																						
	0109号線 ①工区	1	158.00	79.00	11	0.44	0.25	0.11	0.10	60.0							79	2						2.00	146,496	927			
	0109号線 ②工区		143.00	139.40	9	0.73	0.24	0.13	0.11	54.2							137	1.6						1.60	147,843	1,034			
	0109号線 ③工区		380.50	380.50	26	0.70	0.25	0.17	0.13	48.0							190	2.9	1	0.50	1	5		3.40	269,889	709			
	0204号線	1	190.00	192.50	23	0.53	0.24	0.14	0.13	45.8							380.5	2						2.00	173,287	912			
	大東区	53	11,130.73	51,580.60	1,504	0.40	0.10																						
	0105号線	1	85.00	53.19	11	0.40	0.31	0.16	0.14	54.8					1	96.18			1	4.02	1	73	1.38		610,864	7,187			
	0202号線	1	47.00	28.43	7	0.29	0.25	0.11	0.09	64.0					1	34.41			1	2.92	1	74	3.06		506,366	10,774			
	0219号線 ①工区	1	35.00	22.26	6	0.62	0.24	0.12	0.11	54.2					1	36.38			1	3.61	1	86	3.92		610,780	17,451			
	0219号線 ②工区		31.00	41.24	5	0.34	0.27	0.12	0.11	59.3					1	16.35			1	1.97	1	76	1.80		752,205	24,265			
	中央区	52	6,481.26	22,360.12	712	0.10	0.09																						
	小川区	66	11,968.78	47,284.32	1,534	0.11	0.10																						
	蒔田区	37	4,618.49	13,475.19	584	0.16	0.13																						
	2320号線	1	2.50	4.05	1	0.42	0.33	0.23	0.18	45.5			1	3.75					1	0.11	1	1	0.16		26,093	10,437			
	2350号線	1	5.00	4.75	1	0.48	0.27	0.17	0.11	59.3					1	3.75	1	0.02					0.02		13,955	2,791			
	2351号線	1	7.00	17.20	3	0.41	0.29	0.14	0.12	58.6	1	17.20													239,717	34,245			
	5079号線	1	15.00	39.98	3	1.12	0.38	0.28	0.11	71.1							39.98	2.00					2.00		229,899	15,327			
	城西区	52	6,954.84	22,165.28	897	0.13	0.11																						
	1274号線	1	3.00	4.50	2	0.58	0.24	0.15	0.14	41.7	1	4.50													70,563	23,521			
緑ヶ丘区	9	1,400.99	6,285.82	194	0.12	0.10																							
杉の木峠																													
大桑原区	43	7,030.25	22,603.46	903	0.13	0.11																							
下青倉区	22	3,167.04	8,203.17	451	0.13	0.12																							
町道計	453	73,114.43	293,259.11	10,147	0.16	0.11																							
除染実施路線計	15	1,148.70	1,071.72	119	0.64	0.27	0.17	0.12	56.64	3	24.70	1	3.75	8	188.92	886.35	12.82	7	13.14	6	315	13.64	10.01	4,009,460	9,665				